

VILLAGE IN THE MEADOWS WEEKLY UPDATE

June 3, 2009

- A. Work Completed 6/3 – 6/10:
 - 1) Storm sewer construction completed on Spring Hollow, Rambling Rose, and Suncrest and began on Twin Willows east of Mud Creek.
 - 2) Storm sewer lateral connections completed on Spring Hollow, Suncrest, and 90% complete on Rambling Rose.
 - 3) Watermain maintenance completed on Rambling Rose, Suncrest, Bittersweet, and started on Whitney.
 - 4) Road construction began on Longwood and nearly complete on Twin Willows west of Mud Creek.
- B. Work Anticipated Week of 6/10 – 6/17
 - 1) Storm sewer construction will continue on Twin Willows east of Mud Creek, then on Whitney, Country Run, and Spicewood.
 - 2) Storm sewer lateral connections will finish on Rambling Rose and follow behind the storm sewer crew on Twin Willows east of Mud Creek, then on Whitney, Country Run, and Spicewood.
 - 3) Watermain maintenance and water-stop box replacement will continue on Twin Willows east of Mud Creek, Whitney, Country Run, and Spicewood
 - 4) Road construction will progress from Longwood to Oakdale, then Windsong and Rambling Rose.
 - 5) Curb and Gutter work will begin Friday, 6/5 and continue the following week on Twin Willows west of Mud Creek, Longwood, Oakdale, and Windsong.